| | Project Title | Implementing Agency | Status | Target Physical Accomplishment | Actual Physical Accomplishment | Slippage (%) | Remarks |
|----|--|------------------------|-----------------|-----------------------------------|-----------------------------------|--------------|-------------------|
| 1 | ARMM Social Fund for Peace and Development | ASFPD-FMO | Ongoing | 100% | 97.70% | -2% | Behind Schedule |
| 2 | Subic-Clark-Tarlac Expressway Project | BCDA | Ongoing | 100% | 100% | 0% | On Schedule |
| 3 | National Program Support for Tax Administration | BIR | Ongoing | Not Computed | Not Computed | | Behind Schedule |
| 4 | General Santos Fishing Port Complex Expansion/Improvement Project | DA | Closed | 100% | 100% | 0% | Closed |
| 5 | Infrastructure for Rural Productivity Enhancement Sector | DA | Ongoing | 96.70% | 84.30% | 12% | Ahead of Schedule |
| 6 | Mindanao Rural Development Project-Phase 2 | DA | Ongoing | 52% | 20.07% | -32% | Behind Schedule |
| 7 | National Program Support for Diversified Farm Income and Market Development Project | DA | Closed | 100% | 40% | -60% | Behind Schedule |
| 8 | Rapid Food Production Enhancement Program | DA | Newly Signed | | | | Newly Signed |
| 9 | Second Cordillera Highland Agricultural Resource Management Project | DA | Ongoing | 20% | 7.00% | -13% | Behind Schedule |
| 10 | Agrarian Reform Communities Project II | DAR | Ongoing | 2.56% | 4% | 1% | Ahead of Schedule |
| 11 | Agrarian Reform Infrastructure Support Project III | DAR | Ongoing | 16.35% | 16% | 0% | Behind Schedule |
| 12 | Mindanao Sustainable Settlement Area Development Project | DAR | Closed | 100% | 97% | -3% | Behind Schedule |
| 13 | Northern Mindanao Community Initiative and Resource Management | DAR | Closed | 100% | 91% | -9% | Behind Schedule |
| 14 | Tulay ng Pangulo Para sa Kaunlarang Pang-agraryo Project | DAR | Ongoing | 0 | 0 | 0% | Behind Schedule |
| 15 | Second Agrarian Reform Communities Development | DAR | Ongoing | 100% | 97% | -3% | Behind Schedule |
| 16 | Credit for Better Health Care Project | DBP | Newly Effective | | | 0% | effective Aug09 |
| 17 | Credit Facility for the Environmental Management Project | DBP | Newly Effective | | | 0% | effective Nov09 |
| 18 | Credit Line for Solid Waste Management Project | DBP | Ongoing | Not Computed | Not Computed | | On Schedule |
| 19 | Development of Poor Urban Communities Sector Project | DBP | Ongoing | Not Computed | Not Computed | | Behind Schedule |
| 20 | Environmental Development Project | DBP | Ongoing | Not Computed | Not Computed | | Ahead of Schedule |
| 21 | Logistics Infrastructure Support | DBP | Newly Effective | | | 0% | Newly Effective |
| 22 | Rural Power Project | DBP | Ongoing | Not Computed | Not Computed | | On Schedule |
| 23 | Integrated Coastal Resources Management Project | DENR | Ongoing | 58% | 21% | -37% | Behind Schedule |
| 24 | Land Administration & Management Project Phase II | DENR | Ongoing | 86% | 63% | -23% | Behind Schedule |
| 25 | Community Based Forest and Mangrove Management Project | DENR | Newly Signed | | | | Newly Signed |

| | Project Title | Implementing Agency | Status | Target Physical Accomplishment | Actual Physical Accomplishment | Slippage (%) | Remarks |
|----|---|------------------------|-----------------|-----------------------------------|-----------------------------------|--------------|------------------------|
| 26 | National Program Support for Environment and Natural Resources Management Project | DENR | Ongoing | 38% | 16% | -22% | Behind Schedule |
| 27 | National Support for Basic Education | DEPED | Ongoing | Not Computed | Not Computed | | Behind Schedule |
| 28 | Secondary Education Development and Improvement Project | DEPED | Closed | 100% | 100% | 0% | Closed |
| 29 | Philippine Energy Efficiency Project | DOE | Ongoing | 5% | 5% | 0% | On Schedule |
| 30 | Power Sector Development Program Cluster | DOE | Fully Availed | | | | Fully Availed |
| 31 | Development Policy Support Program-Subprogram III | DOF | Fully Availed | | | | Fully Availed |
| 32 | Local Government Financing and Budget Reform Program - Subprogram 2 | DOF | Fully Availed | | | | Fully Availed |
| 33 | The Global Food Crisis Response Program Development Policy Operation | DOF | Fully Availed | | | | Fully Availed |
| 34 | Development Policy Support Program II | DOF | Fully Availed | | | | Fully Availed |
| 35 | Local Government Finance and Development Project | DOF | Closed | 100% | 100% | 0% | Closed |
| 36 | Development of Sub-specialty Capabilities for Heart-Lung-Kidney Diseases in Selected Regional Hospitals | DOH | Ongoing | Not Computed | Not Computed | | On Schedule |
| 37 | Health Sector Development Project | DOH | Ongoing | Not Computed | Not Computed | | Behind Schedule |
| 38 | Health Sector Reform Project | DOH | Ongoing | 45% | 31% | -14% | Behind Schedule |
| 39 | National Sector Support for Health Reform | DOH | Ongoing | Not Computed | Not Computed | | Behind Schedule |
| 40 | Second Women's Health and Safe Motherhood Project | DOH | Ongoing | Not Computed | Not Computed | | Behind Schedule |
| 41 | Sustainable Environmental Management Project in Northern Palawan | DOT | Closed | 100% | 100% | 0% | Closed since 2008 |
| 42 | Laguindingan Airport Development Project | DOTC | Ongoing | 55.96% | 56.66% | 1% | Ahead of Schedule |
| 43 | Greater Maritime Access Ports | DOTC | Newly Signed | | | | Newly Signed |
| 44 | New Communications, Navigation and Surveillance/Air Traffic Management Systems Dev't | DOTC | Ongoing | 0 | 0 | 0% | Still in bidding stage |
| 45 | Agno River Flood Control Project Phase II | DPWH | Ongoing | 96.56% | 96.60% | 0% | Ahead of Schedule |
| 46 | Arterial Road Bypass Project I (Plaridel and Cabanatuan) | DPWH | Ongoing | 11.40% | 26.04% | 15% | Ahead of Schedule |
| 47 | Arterial Road Links Project, Phase VI | DPWH | Closed | 100% | 100% | 0% | Closed |
| 48 | Arterial Road Links Project, Phase V | DPWH | Ongoing | 96.01% | 91.90% | -4% | Behind Schedule |
| 49 | Bacolod-Silay Airport Access Road Project | DPWH | Newly Effective | | | 0% | Newly Effective |
| 50 | Central Mindanao Road Project | DPWH | Ongoing | 30.18% | 26.56% | -4% | Behind Schedule |

| | Project Title | Implementing Agency | Status | Target Physical Accomplishment | Actual Physical Accomplishment | Slippage (%) | Remarks |
|----|---|------------------------|-----------------|-----------------------------------|-----------------------------------|--------------|-------------------|
| 51 | DPWH Bridge Construction Acceleration Project for Calamity-Stricken Areas | DPWH | Ongoing | 65.08% | 65.08% | 0% | On Schedule |
| 52 | Gapan-San Fernando-Olongapo Road Project Phase II | DPWH | Newly Effective | | | 0% | Newly Effective |
| 53 | Iloilo Flood Control Project Phase II | DPWH | Ongoing | 0.71% | 0.80% | 0% | Ahead of Schedule |
| 54 | KAMANAVA Area Flood Control and Drainage System Improvement Project | DPWH | Closed | - | 96% | | Closed |
| 55 | Laoag River Basin Flood Control and Sabo Project | DPWH | Closed | 100% | 100% | 0% | Closed |
| 56 | Mega Bridges for Urban and Rural Development | DPWH | Ongoing | 19% | 0% | -19% | Behind Schedule |
| 57 | Metro Manila Urban Transport Integration Project | DPWH | Ongoing | 100% | 100% | 0% | On Schedule |
| 58 | Mindanao Roads Improvement Project | DPWH | Ongoing | 3.02% | 1.17% | -2% | Behind Schedule |
| 59 | National Road Improvement Management Project Phase II | DPWH | Ongoing | procurement stage | procurement stage | | On Schedule |
| 60 | Pasig Marikina River Channel Improvement Project (Phase II) | DPWH | Ongoing | 0.08% | 0.11% | 4% | Ahead of Schedule |
| 61 | Pinatubo Hazard Urgent Mitigation Project III | DPWH | Ongoing | 0.42% | 0.45% | 0% | Ahead of Schedule |
| 62 | Restoration/Rehabilitation of Waterways in Selected River Basins Nationwide Phase I Project | DPWH | Closed | 62.21% | 65.89% | 4% | Ahead of Schedule |
| 63 | Rural Road Network Development Project III | DPWH | Ongoing | 41.24% | 45.71% | 4% | Ahead of Schedule |
| 64 | Tulay ng Pangulo sa Kaunlaran | DPWH | Ongoing | - | - | | Terminated |
| 65 | Tulay ng Pangulo Para sa Magsasaka Project | DPWH | Ongoing | - | - | | Terminated |
| 66 | Urgent Bridges Construction Project for Rural Development | DPWH | Ongoing | 70.45% | 68.16% | -2% | Behind Schedule |
| 67 | Bridge Construction/Replacement Project | DPWH | Newly Signed | | | | Newly Signed |
| 68 | Widening of Gapan-San Fernando-Olongapo Road and Emergency Dredging Project | DPWH | Ongoing | 47.15% | 35.70% | -11% | Behind Schedule |
| 69 | KALAHI-CIDSS Project | DSWD | Ongoing | 100% | 100% | 0% | On Schedule |
| 70 | Rural Micro-Enterprise Promotion Programme | DTI | Ongoing | Not Computed | Not Computed | | On Schedule |
| 71 | Metro Iligan Regional Infrastructure Development Project | PGLDN | Ongoing | 75.23% | 71.87% | -3% | Behind Schedule |
| 72 | Manila Third Sewerage Project | LBP | Ongoing | 85% | 51% | -34% | Behind Schedule |
| 73 | Mindanao Basic Urban Services Sector | LBP | Ongoing | 100% | 100% | 0% | On Schedule |
| 74 | Local Government Units Investment Programme | LBP | Ongoing | Not Computed | Not Computed | | On Schedule |
| 75 | Credit Line for Energy Efficiency and Climate Protection in the Philippines (CLEECP) | LBP | Newly Effective | | | | Newly Effective |

| | Project Title | Implementing Agency | Status | Target Physical Accomplishment | Actual Physical Accomplishment | Slippage (%) | Remarks |
|-----|---|------------------------|-----------------|-----------------------------------|-----------------------------------|--------------|-------------------|
| 76 | Support for Strategic Local Development and Investment Project | LBP | Ongoing | 20% | 27.09% | 7% | Ahead of Schedule |
| 77 | Laguna De Bay Institutional Strengthening and Community Development Project | LLDA | Ongoing | 100% | 86% | -14% | Behind Schedule |
| 78 | LRT Line 1 Rehabilitation II, Modernization II | LRTA | Closed | 100% | 100% | 0% | Closed |
| 79 | Bago River Irrigation System Rehab. And Improvement Project | NIA | Ongoing | 100% | 97.60% | -2% | Behind Schedule |
| 80 | Banaoang Pump Irrigation Project | NIA | Ongoing | 100% | 86.42% | -14% | Behind Schedule |
| 81 | Bohol Irrigation Project Stage II | NIA | Closed | 100% | 100% | 0% | Closed |
| 82 | Central Luzon Irrigation Project | NIA | Closed | 100% | 100% | 0% | Closed |
| 83 | Help for Catubig Agricultural Advancement Project Stage I | NIA | Ongoing | 84.32% | 49.38% | -35% | Behind Schedule |
| 84 | Participatory Irrigation Development Project | NIA | Newly Effective | 10% | 15% | 5% | Ahead of Schedule |
| 85 | Agno River Integrated Irrigation Project | NIA | Newly Signed | | | | Newly Signed |
| 86 | Southern Philippine Irrigation Sector Project | NIA | Ongoing | 86.47% | 86.32% | 0% | Behind Schedule |
| 87 | NorthRail Project Phase 1 Section 1 | NLRC | Ongoing | 22.62% | 7.31% | -15% | Behind Schedule |
| 88 | Northrail Project Phase I, Section II | NLRC | Newly Signed | - | - | | Newly Signed |
| 89 | Philippine Rural Electrification Service Project (PRES) | NPC | Ongoing | 100% | 100% | 0% | On Schedule |
| 90 | Northrail-Southrail Linkage Project | PNR | Ongoing | 100% | 90.95% | -9% | Behind Schedule |
| 91 | Pasig River Envi. Mngmt & Rehab Sector Dev't Program | PRRC | Fully Availed | | | | Fully Availed |
| 92 | Pasig River Dredging Project | PRRC | Ongoing | 35% | 44% | 9% | Ahead of Schedule |
| 93 | Micro, Small and Medium Enterprise Program | SBC | Ongoing | Not Computed | Not Computed | | Behind Schedule |
| 94 | Small and Medium Enterprise Development Support Project | SBC | Closed | 100 | 100 | 0% | Closed |
| 95 | Subic Bay Freeport Environmental Management Project II | SBMA | Closed | | | | Closed |
| 96 | Subic Bay Port Development Project | SBMA | Ongoing | 100% | 100% | 0% | On Schedule |
| 97 | Governance in Justice Sector Reform Program (Subprogram I) | SC | Fully Availed | Not Computed | Not Computed | | Fully Availed |
| 98 | Judicial Reform Support Project | SC | Ongoing | Not Computed | Not Computed | | Behind Schedule |
| 99 | Development of Centers of Excellence in Modern Manufacturing | TESDA | Closed | 100% | 100% | 0% | Closed |
| 100 | Electricity Market and Transmission Development Project | TRANSCO | Closed | 100% | 100% | 0% | Closed |