

CY 2012 ODA Portfolio Review
Results from Ex-post Evaluations Conducted in CY 2012

Project Ex-Post Evaluated	Type	Cost (in PhP M)	Output	Outcome
Batangas Port Development Project/DOTC	Joint Evaluation	7,854	<ul style="list-style-type: none"> • 2 container berths constructed; • Pavement construction 16.7 ha, including container yard of 15 ha • 3 berths constructed • Boarding bridge with ferry dock constructed • 824 m of flyover constructed • cargo handling machinery and total port security system installed 	<ul style="list-style-type: none"> • The target reduction of traffic congestion due to overconcentration in Manila was not reached. Operating status of the container terminal for this project is extremely low and social and economic impacts of the project have yet to be realized. Minimal improvement in employment in the local community and minimal economic benefits for corporations with stakes was noted.
Pampanga Delta Irrigation Project/NIA	Joint Evaluation	4,603	<ul style="list-style-type: none"> • 11,920 ha service areas firmed up • Diversion dam constructed • Pumping station constructed • 3 units of pumps installed • 117 km of irrigation canals constructed • 192 km of drainage canals constructed 	<ul style="list-style-type: none"> • Average rice yield during the dry season increased by 11 percent from 3.8 ton/ha (before the project) to 4.23 ton/ha. • For wet season, rice yield improved by 5 percent, from 3.7 ton/ha (before the project) to 3.89 ton/ha.
Casecnan Multi-Purpose Irrigation and Power Project/NIA	JICA led	6,862	<ul style="list-style-type: none"> • 85,780 ha service areas firmed up • 58,865 ha rehabilitated • 27.6 km concrete canals rehabilitated • 992 km of main and sub lateral canals improved • 80 units of canal and drainage structures 	<ul style="list-style-type: none"> • Average rice yield increased by 21 percent during the dry season and remained the same during the wet season • Average agricultural net income increased from PhP61,000 to PhP270,000

Project Ex-Post Evaluated	Type	Cost (in PhP M)	Output	Outcome
			rehabilitated <ul style="list-style-type: none"> • 16,879 ha new service areas irrigated • 260 km drainage systems constructed • 8 CIA and 51 SWIPs improved 	
Tarlac Groundwater Irrigation Systems/NIA	JICA led	624	<ul style="list-style-type: none"> • 53 deep wells constructed • 10 explanatory production wells constructed; • 2 demo farm sites established; • 70 on-farm irrigation system established; • 3 domestic water supply system established • 72 Deep well irrigation system constructed 	<ul style="list-style-type: none"> • Average rice yield increased by 33 percent during the dry season and 34 percent during wet season • Average agricultural net income increased from PhP65,000 to PhP139,000
Arterial Road Link Development Project VI/DPWH	JICA led			Report not yet released.
Agno River Flood Control Project Phase II-A/ DPWH	JICA led			Report not yet released.
Agno River Flood Control Project Phase II-B/ DPWH	JICA led			Report not yet released.
Laoag River Basin Flood Control and Sabo Project /DPWH	JICA led			Report not yet released.