**Tables of Section 3. Performance**Note: Some figures may not add up to the totals due to rounding off

#### Table 3.1: ODA Program Loans and Project Loans Financial Performance (CY 2022) vs CY 2023)

Financial Indicators	As of December 2022	As of December 2023	Increase/Decrease		
Project Loans					
Disbursement Level					
(USDM)	2,206.41	2,428.22	221.81	in million USD	
Disbursement Ratio (%)	16.37	13.76	-2.61	percentage points	
Utilization Rate (%)	33.73	35.58	1.85	percentage points	
Program Loans					
Utilization Rate (%)	91.06	68.35	-22.71	percentage points	
Net Commitment (Total)	30,202.54	35,067.60	4,865.06	USD M	
Net Commitment (Project	20,340.62	24,934.60	4,593.98	USD M	
Loans)					
Net Commitment (Program	9,861.92	10,133.00	271.08	USD M	
Loans)					
Loan Count (Total)	106	113	7	Ioan count	
Loan Count (Project Loans)	81	90	9	loan count	
Loan Count (Program					
Loans)	25	23	-2	loan count	

#### Table 3.2: Project Loans Performance by Implementing Agencies

IA	Loan Count	Net Commitment (in USD M)	Actual Disbursement in 2023 (in USD M)	Actual Availment as of December 2023 (in USD M)	Utilization Rate (%)
	(a)	(b)	(c)	(d)	(e) = (d)/(b) x 100
BOC	1	88.28	3.85	4.48	5.07
DA	6	1,725.84	160.78	767.61	44.48
DAR	2	394.55	58.47	146.01	37.01
DENR	1	62.57	8.49	62.05	99.17
DepEd	1	110	-	-	-
DOF	4	550	50.77	148.88	27.07
DOH	9	1,577.35	32.35	1,395.15	88.45
DOTr	26	13,785.89	1,728.14	4,670.79	33.88
DPWH	29	5,440.19	280.73	1,100.21	20.22
DSWD	2	320	31.04	298.11	93.16
DTI	1	62.9	7.38	20.16	32.05
LWUA	1	60	2.03	16.06	26.76

IA	Loan Count	Net Commitment (in USD M)	Actual Disbursement in 2023 (in USD M)	bursement in 2023 Actual Availment as of December 2023 (in USD M)	
	(a)	(b)	(c)	(d)	(e) = (d)/(b) x 100
MWSS	2	337.23	37.25	82.62	24.50
NIA	2	269.97	23.49	151.21	56.01
PCC	1	23.3	1.85	5.46	23.45
TESDA	1	100	0.08	0.08	0.08
BLGF	1	26.53	1.52	2.28	8.59
TOTAL	90	24,934.60	2,428.22	8,871.16	35.58

# Table 3.5: Amount and Cumulative Utilization of Grants by Fund Source in 2023

Development Partner	Grant Count	Grant Amount (in Million USD)	Utilization (in Million USD)	Utilization Rate (%)
USA	40	615.97	374.00	60.72
UN System	96	311.02	214.34	68.92
EU	10	288.43	155.63	53.96
China	3	151.76	91.60	60.36
Australia	10	139.25	90.01	64.64
ADB	29	105.90	81.81	77.25
Germany	19	101.33	63.92	63.08
Korea	25	146.78	58.71	40.00
Japan	53	296.14	40.39	13.64
WB	5	29.36	21.17	72.13
UK	4	7.79	4.14	53.09
New Zealand	3	3.97	3.27	82.39
Canada	2	2.24	2.23	99.96
Spain	6	4.24	1.50	35.27
IFAD	1	2.50	0.70	28.13
France	3	1.04	0.39	37.89
India	1	0.50	-	-
Netherlands	13	14.31	-	-
Global Climate Fund (GCF)	1	0.22	-	-
Alliance for Financial Inclusion (AFI)	1	0.12	-	-
TOTAL	325	2,222.85	1,203.81	54.16

Project Name	Description of the incomplete output(s)	Actions taken/being taken to address the incomplete output(s)	Actions to be taken to address the incomplete output(s)
Philippine Rural Development Project - Original Loan (PRDP OL) / DA/ WB	I-BUILD: Two ongoing Farm- to-Market Road (FMR) subprojects in Quezon province: San Vicente-Malaya FMR, Gen. Luna, Quezon and Atulayan- Bislian Pamakdan FMR, Polilio, Quezon with 15.40 km and 11.86 km respectively	<ul> <li>General Luna, Quezon:</li> <li>LGU has allocated the required funds and has conducted bidding for the remaining works.</li> <li>Contract award was issued in September 2023</li> <li>Progress of implementation is 15 percent as of November 30, 2023</li> <li>Expected completion is March 2024</li> <li>Scale Up project proposals will be deferred, until 100 percent completion, as certified by PRDP</li> <li>Polilio, Quezon:</li> <li>Sent series of follow-up letters and conducted meetings, including a meeting with DA Assistant Secretary de Mesa and Project Director Hubilla. Unfortunately, no funds were allocated this year.</li> <li>LGU commits to look for possible sources of funds, for 2024.</li> </ul>	Two remaining subprojects were targeted to be completed by 1st or 2nd quarter of 2024
		<ul> <li>Follow-up meeting with concerned LGUs conducted in January 2024</li> </ul>	
	I-REAP: Nine enterprise subprojects amounting to PHP 89 million: one in Region IV-A, two in Region VI, four in Region VIII, and two in Region XII	<ul> <li>Unexpended funds were already de-obligated and returned. However, the LGU is still required to fund and complete the project prior to being eligible again to PRDP funding. Remaining items will be funded by the LGU under Supplemental Annual Investment Plan No. 4 CY 2023 of Quezon Province</li> <li>The Province of Iloilo already have an assured funding with an Appropriation Ordinance No. 2023-01 to continue the</li> </ul>	All of the remaining subprojects were continue to be funded by the LGU. Seven (7) enterprise subprojects were targeted to be completed by 1st and 2nd quarter of 2024. On the other hand, Two (2) other subprojects were target to be completed by December 2024.

 Table 3.9: Projects with Incomplete Outputs as of December 2023

Drain of Norma	Description of	Actions taken/being taken to	Actions to be taken to
Project Name		address the incomplete output(s)	
Project Name	the incomplete output(s)		address the incomplete output(s)

Project Name	Description of the incomplete output(s)	Actions taken/being taken to address the incomplete output(s)	Actions to be taken to address the incomplete output(s)
		available on February 2024 the project is expected to be completed on the 4th Quarter of 2024	
Convergence for Value Chain Enhancement and Rural Growth Empowerment (ConVERGE) / DAR/ IFAD	The 1.9- kilometer segment of the FMR that remained unfinished by the end of the project implementation in December 2022 and loan closing in June 2023 consists of sections from two FMRs.	the FMR in Sitio Cadahondahonan, Poblacion II, Santiago, Agusan del Norte was already concreted by DPWH which extended the FMR to	The 0.82-km unfinished portion of the FMR in Kalasuyan, Libona, Bukidnon was included in the proposal Gutasan-Kalasuyan- Botoc/Ondingan FMR and was submitted by DARPO Bukidnon for consideration under 2024 DAR-ARF.

# **Table 3.11:** Approved Restructuring Requests by Agency as of December 2023

A	Change in Scope	Implemen- tation Period Extension	Loan/ Grant Validity Extension	Change in Cost	Loan Reallo- cation	Additional Loan	Loan Cancella- tion	Change in Financing Mix	Project Count
DOTr	3	2	6	2	2	1	-	-	8
DOH	2	-	3	-	-	-	4	-	5
DPWH	1	3	2	2	-	1	-	-	7
DA	-	-	1	-	-	-	-	-	1
DENR	-	1	1	-	1	-	-	1	1
DepEd	-	1	1	-	-	-	-	-	1
DSWD	-	1	1	-	-	-	-	-	1
LWUA	1	1	1	1	-	-	1	-	1
MWSS	-	-	1	-	-	-	-	-	1
NIA	1	1	1	1	1	-	-	-	1
TOTAL	8	10	22	6	4	2	5	1	27

# Table 3.12: Ongoing Restructuring Requests by Agency as of December 2023

Implementing Agency	Change in Scope	Implementation Period Extension	Loan/Grant Validity Extension	Change in Cost	Loan Cancellation	Change in Financing Mix	Project Count
DPWH	5	5	5	4	2	1	5
DOTr	1	3	2	3	-	-	3
DOH/DSWD	1	-	-	1	-	-	1
MWSS	-	-	-	1	-	-	1
DOE	-	1	-	-	-	-	1
DTI	1	1	1		-	-	1
TOTAL	8	10	8	9	2	1	12

Implementing Agency	Change in Scope	Implementation Period Extension	Loan/ Grant Validity Extension	Change in Cost	Loan Reallocati -on	Loan Cancellati -on	TBD	Project Count
DPWH	2	5	1	5	-	1	-	9
DOTr	3	6	3	2	2	-	-	9
NIA	-	-	-	-	-	-	1	1
MWSS	1	2	2	2	-	1	-	2
DAR	-	1	1	-	-	-	-	1
DSWD	1	1	1		-	-	-	1
BLGF	1	1	1	1	-	-	-	1
BOC	-	-	-	-	-	1	-	1
DOF	-	1	1	-	-	-	-	1
TOTAL	8	17	10	10	2	3	1	26

Table 3.13: Projects Likely to be Restructured in 2024

 Table 3.14: Approved and Ongoing Requests for Change in Cost as of December

 2023

Implementing Agency	Approved		Ongoing/ Pe Appro		Total		
	Request Count	Cost Increase (in billion PHP)	Request Count	Cost Increase (in billion PHP)	Request Count	Cost Increase (in billion PHP)	
DWPH	2	28.09	4	2.32	6	30.41	
DOTr	2	20.11	3	19.23	5	39.34	
LWUA	1	0.43	-	-	1	0.43	
NIA	1	8.49	-	-	1	8.49	
DOH/ DSWD	-	-	1	3.21	1	3.21	
MWSS	-	-	1	4.22	1	4.22	
TOTAL	6	57.12	9	29.24	15	86.10	